BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Filling of Potholes and Road Cut Portions in Ward No-17, JP Park for the year 2021-22

Measurement Sheet

First & Final Bill

Item No: 1

Item Name: Patching of deep potholes by restoring the granular base course using material confirming to WBM garde -III standards /WMM wherver necessary by manual means including trimming the pothole to the required shape and size, cleaning the pothole applying tack coat at 4 kg/10sqm over the WBM/ WMM surface including cleaning etc, and covering the surface with premixed mix seal TYPE-A 20mm thick including lead, loading unloading, rolling and finishing etc., including cost of materials, labour, HOM complete as per specifications. Complete as per standard specification. 35.13.1 - do - upto 15mm Thick

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	For Pot Holes								
	15th Cross Road								
		1	3.50	2.00	4.50	3.25		11.38	
		1	3.00	2.00	4.00	3.00		9.00	
		1	8.00	5.00	6.00	5.50		44.00	
		1	7.00	3.00	3.50	3.25		22.75	
		1	6.00	4.00	3.00	3.50		21.00	
		1	4.50	5.00	4.50	4.75		21.38	
		1	6.50	3.00	4.00	3.50		22.75	
		1	7.00	3.00	3.50	3.25		22.75	
		1	6.00	4.00	3.00	3.50		21.00	
		1	5.00	5.00	4.00	4.50		22.50	
		1	6.00	4.00	3.00	3.50		21.00	
		1	7.50	3.00	5.00	4.00		30.00	
		1	8.50	3.50	4.00	3.75		31.88	
		1	9.00	2.00	2.80	2.40		21.60	
		1	6.50	3.00	6.00	4.50		29.25	
		1	3.00	3.00	5.50	4.25		12.75	
		1	8.50	3.50	4.00	3.75		31.88	
		1	9.00	2.00	2.80	2.40		21.60	
		1	6.50	3.00	6.00	4.50		29.25	
	For Cross Cuttings								
		16	9.00	1.50	1.00	1.25		180.00	
	15th A Cross Road								
		1	7.00	3.00	3.50	3.25		22.75	
		1	6.00	4.00	3.00	3.50		21.00	
		1	4.50	5.00	4.50	4.75		21.38	
		1	6.50	3.00	4.00	3.50		22.75	
		1	7.00	3.00	3.50	3.25		22.75	

Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore-560 064.

Scanned with CamScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			1	7.00	3.00	3.50	3.25		22.75	
			1	6.00	4.00	3.00	3.50		21.00	
			1	4.00	5.00	4.00	4.50		18.00	
			1	5.00	2.00	3.50	2.75		13.75	
			1	8.00	5.00	6.00	5.50		44.00	
			1	6.50	3.00	6.00	4.50		29.25	
			1	3.50	2.00	4.50	3.25		11.38	
			1	3.00	2.00	4.00	3.00		9.00	
			1	8.00	5.00	6.00	5.50		44.00	
			1	4.50	5.00	4.50	4.75		21.38	
			1	6.50	3.00	4.00	3.50		22.75	
			1	7.00	3.00	3.50	3.25		22.75	
			1	6.00	4.00	3.00	3.50		21.00	
			1	4.50	5.00	4.50	4.75		21.38	
			1	6.50	3.00	4.00	3.50		22.75	
			1	8.00	5.00	3.00	4.00		32.00	
			1	12.00	3.00	5.00	4.00		48.00	
For Cross Cuttings										
			18	8.00	1.00	1.20	1.10		158.40	
15th B Cross Road										
			1	5.00	5.00	5.50	5.25		26.25	
			1	12.00	6.00	6.00	6.00		72.00	
			1	7.00	5.00	4.50	4.75		33.25	
			1	7.50	6.00	3.00	4.50		33.75	
			1	8.00	3.00	3.50	3.25		26.00	
			1	8.60	4.00	4.00	4.00		34.40	
			1	5.00	5.00	3.00	4.00		20.00	
			1	6.50	2.00	5.00	3.50		22.75	
			1	7.00	5.00	4.50	4.75		33.25	
			1	7.50	6.00	3.00	4.50		33.75	
			1	8.00	3.00	3.50	3.25		26.00	
			1	8.60	4.00	4.00	4.00		34.40	
			1	8.00	2.00	5.00	3.50		28.00	
For Cross Cuttings										
			14	7.50	1.50	1.00	1.25		131.25	
17th Cross Road										
			1	8.00	5.00	5.00	5.00		40.00	
			1	6.50	2.00	3.00	2.50		16.25	
			1	7.00	2.50	4.00	3.25		22.75	
			1	8.50	3.00	3.50	3.25		27.63	
			1	9.00	3.50	4.00	3.75		33.75	
			1	8.60	4.00	4.00	4.00		34.40	
			1	5.00	5.00	5.50	5.25		26.25	
			1	12.00	6.00	6.00	6.00		72.00	

Checked

Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054.

Scanned with CamScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			1	7.00	5.00	4.50	4.75		33.25	
			1	7.50	6.00	3.00	4.50		33.75	
			1	8.00	3.00	3.50	3.25		26.00	
			1	8.60	4.00	4.00	4.00		34.40	
			1	8.00	2.00	5.00	3.50		28.00	
			1	6.50	4.00	4.50	4.25		27.63	
			1	8.00	4.50	4.00	4.25		34.00	
			1	7.50	3.00	5.50	4.25		31.88	
			1	9.00	3.50	4.00	3.75		33.75	
			1	6.50	4.00	4.50	4.25		27.63	
			1	8.00	4.50	4.00	4.25		34.00	
			1	5.00	2.00	3.00	2.50		12.50	
			1	7.50	6.00	3.00	4.50		33.75	
			1	8.00	3.00	3.50	3.25		26.00	
For Cross Cuttings										
			10	8.50	1.20	1.00	1.10		93.50	
18th Cross Road										
			1	8.00	4.50	4.00	4.25		34.00	
			1	7.50	3.00	5.50	4.25		31.88	
			1	9.00	3.50	4.00	3.75		33.75	
			1	8.00	3.00	3.50	3.25		26.00	
			1	8.60	4.00	4.00	4.00		34.40	
			1	5.00	5.00	5.50	5.25		26.25	
			1	12.00	6.00	6.00	6.00		72.00	
			1	7.00	5.00	4.50	4.75		33.25	
			1	7.50	6.00	3.00	4.50		33.75	
			1	6.50	4.00	4.50	4.25		27.63	
			1	8.00	4.50	4.00	4.25		34.00	
			1	5.00	2.00	3.00	2.50		12.50	
			1	7.50	6.00	3.00	4.50		33.75	
			1	8.00	3.00	3.50	3.25		26.00	
			1	12.00	6.00	6.00	6.00		72.00	
			1	7.00	5.00	4.50	4.75		33.25	
			1	7.50	6.00	3.00	4.50		33.75	
For Cross Cuttings										
			10	8.00	1.50	1.00	1.25		100.00	
18th A Cross Road										
			1	6.00	5.00	6.00	5.50		33.00	
			1	8.50	2.50	5.00	3.75		31.88	
			1	9.00	3.00	3.50	3.25		29.25	
			1	6.50	3.50	4.00	3.75		24.38	
			1	7.00	6.00	5.50	5.75		40.25	
			1	7.00	6.00	5.50	5.75		40.25	
			1	7.50	5.50	3.00	4.25		31.88	

Checked
Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore 560 054.

Scanned with CamScanner

LNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			1	8.00	2.50	2.50	2.50		20.00	
			1	9.00	3.00	3.50	3.25		29.25	
			1	6.50	3.50	4.00	3.75		24.38	
			1	7.50	5.50	3.20	4.35		32.63	
			1	6.50	3.50	4.00	3.75		24.38	
			1	7.50	3.60	3.20	3.40		25.50	
		For Cross Cuttings								
			12	8.00	1.50	1.00	1.25		120.00	
									Total Qty Work Done	**3865.10**	**Sqm**
									Qty Payable in this bill	**3865.10**	**Sqm**

Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054.

S. Santhosh Kumar
Contractor Representative

Consultant Representative

25/07/2022
AssistantEngineer
Ward No -17

Asst.Executive Engineer
Yeshwantpura Sub Division

Scanned with CamScanner